

WRF Construction Update 2020

Leakage testing of the Aerobic Digesters has been completed and passed. The exterior of the structure has been coated with damp proofing and is ready to be backfilled.



Foundation footings and stem wall construction is nearing completion. The concrete precast building walls will be placed on top of them.



Backfilling between the SBR Tanks and exterior stem walls is underway in preparation for under-slab electrical and plumbing installation prior to finished floor slab placement.



Concrete placement for the interior process flow raceways, splitter structures, and Ultraviolet Light Disinfection system is underway.

Splitter Structure form work.



UV Raceway First concrete placement.



UV Raceway after Second and Third pour.



Inside the formwork for the headworks splitter structure - intricate and complex.

